

LPS Build Update - 01/11/2023

Works are progressing well on site with the removal of the surplus fill material from site and the reduced level dig complete.

The engineered fill below the building footprint has started and is progressing well, and the new structural steel frame has been manufactured and is ready to come to site as soon as the new foundations are complete. The recent wet weather has slowed progress slightly, however, Kier is confident that the structural steel date will still be achieved which will maintain the overall completion date as planned.

Over the coming couple of months, the new car park will be constructed up to tarmac base course to help keep the site clean. The engineered fill will be completed and the new foundations will start to be installed ready for the structural steel frame.

