

Launceston Primary School Build Update from Kier February 2024

Works are progressing very well on site with the completion of the new foundations and the completion of the steel frame.

The first floor construction has started with the fixing of the metal deck, and this will be concreted this week weather permitting.

The perimeter drainage system has continued to be installed, and this will allow the new car park to be constructed up to tarmac base course to help keep the site clean.

The MUGA has already been constructed up to base course providing storage and parking for the contractor.

The recent wet weather has slowed progress slightly, however, Kier is confident that the overall completion date will be achieved in December as planned.

Over the coming couple of months, the roofing will be completed, and the external walls will start to be installed. This will allow following trades such as mechanical and electrical to start work within the new building.

Some update pictures below:

