


Launceston Primary School Build Update from Kier May 2024

Take a look at this aerial view showcasing the progress made so far! We're thrilled to report that the project remains on track for completion (December 2024).



As can be seen on the attached photo the new roof is well advanced, and the external wall framing has started to be constructed and will start to be boarded in with window installation this week. Now that the inside of the building is becoming weatherproof, the risk of weather delays will now start to diminish whilst the areas in which following trades can work will now increase thus providing increased opportunities to improve the programme.